

PROJECT UPDATE

Shady Lakes Drive Extension to 117th Court North
(March 3, 2016)

Community Outreach Meetings

HOA / Community	Meeting Status
Midtown - Residential	✓ Meeting Held - Tuesday, November 10, 2015, at 6:00 PM
Shady Lakes HOA	<ul style="list-style-type: none"> ✓ Meeting Held - Thursday, November 12, 2015 at 6:00 PM • Awaiting confirmation from HOA on exact date they would like to meet. President of HOA said in December it would be after the first of new year • Meeting to be Held – Wednesday, March 16, 2016 at 7:00 PM
Midtown - Commercial	✓ Meeting Held - Monday, November 16, 2015, at 3:00 PM
Hampton Cay (Hamptons at the Gardens)	✓ Meeting Held - Wednesday, November 18, 2015, at 7:00 PM
Garden Lakes	✓ Meeting Held - Wednesday, December 9, 2015, at 7:00 PM
Gardens of Woodbury	<ul style="list-style-type: none"> ✓ HOA not interested in meeting at this point (October 2015) ✓ Meeting Held - Monday, February 22, 2016, at 7:15 PM
Bent Tree	✓ HOA not interested in meeting at this point

Estimated Project Timeline

Fall 2015	Winter 2016	Spring 2016	Summer 2016	Fall 2016
November - December	January - February	March - April	May - June	July -
<ul style="list-style-type: none"> ✓ Project Budget Adoption ✓ Purchase Award – Continuing Contracts for Professional Services ✓ Community Outreach 	<ul style="list-style-type: none"> ✓ Data Collection ✓ Surveying & Engineering 	<ul style="list-style-type: none"> • Planning, Design, and Engineering • Potential Workshop 	<ul style="list-style-type: none"> • Potential Workshop • Bidding and Award 	<ul style="list-style-type: none"> • Construction* <p>* Estimated construction is 6 months</p>

Project Survey

- Project Survey has been completed
- Data has been transferred to the Engineering firm
- Engineer is working on the design of sections and roadway alignment
- Surveyed the entire roadway of 117 Court for design alternatives



Example of Traffic Flow at Central Blvd/117 Court N

